

EGWW Interested Parties Report



EDITH GREEN/WENDELL WYATT FEDERAL BUILDING MODERNIZATION 12/5/2011 UPDATE #11

This project status report is for the ARRA Edith Green Wendell Wyatt Federal Building Modernization. Questions concerning information in this report should be directed to Stephanie Kenitzer, GSA Public Affairs Manager, at (253) 931-7873.

Construction

Substantial Completion: 03/28/13

Tenant Improvements

Issue Configuration Plans	Complete
Issue Design Development Plans	Complete
Centralized Server Room Approval	12/31/11
Third Floor Tenant Build-out Start	1/24/12

Current Construction Activity:

"H" corridors, restrooms, breakrooms, and other core areas continue to progress up the tower. This includes mechanical, electrical, plumbing, framing, drywall, paint, and fire life safety assemblies.

Curtain-wall has completed on the West and South facades, 2nd floor- 18th floor. North and East facades have progressed up to the 4th floor.

All but the most Northwest Fin have been completed.

Generator is in place in the Mechanical Penthouse.

Rooftop Mechanical Units are being installed.

Howard S Wright held a "Trade Day" event. The turnout was great, with over 100 aspiring/future Construction/Trades Professionals from local Vocational and High School programs. Attendees included participants of local pre-apprentice training programs (Portland Youth Builders, the Urban League, Portland Community College Evening Trades Apprentice Program, Oregon Tradeswomen, Constructing Hope) and students from Benson High School and the ACE Academy.

EGWW Interested Parties Report

Inbound Tenant Activities:

The team received Agency comments (from the Internal Revenue Service, US Forest Service and Bureau of Land Management) on the Centralized Server Room Basis of Design presented in October. The team will be publishing and transmitting a Revised Basis of Design back to the tenant Agencies.

Project Team has received Design funding from 12 of 13 Agencies, and has received partial or full Construction funding from 12 of 13 Agencies.

Project team will initiate Preconstruction "Kick-off" Meetings with the three third floor tenants in early January.

Project Team has completed Customer Satisfaction Surveys for 7 of 13 Agencies. This survey captures services through the Design Process. Similar surveys will be completed to review our Customers' Satisfaction of the Construction and Third Party Activities/Process.

EGWW Interested Parties Report

Howard S Wright's Trade Day photos:



The meet and greet, followed by a presentation on the project. Participants visited trade tables staffed by representatives from 9 of the trade labor unions supporting labor needs on the project, and representatives of key subcontractors.

EGWW Interested Parties Report



A tour of the facility followed the presentation, and participants included a member of Senator Merkley's staff.

EGWW Interested Parties Report

Mock-up Photos:



Above: A mock-up of a landscaping berm. Landscaper is developing their “curbing” technique. Left: Mock-up of torsion spring radiant ceiling. Below: Radiant soffit/beam wrap detail.



EGWW Interested Parties Report

Construction Photos:



Stem wall detail for Benson Storefront System. Left: Form backing and steel in place. Below: Board-form “planking” in place, rebar being placed and tied.



EGWW Interested Parties Report



Prepping the East Penthouse slab-edge extension for concrete pour.



The craft of installing conduits.



Rooftop Mechanical Equipment Installation in Progress



Air Handler Units in place on the roof.

EGWW Interested Parties Report



New Emergency Generator in Place- Penthouse.



New boilers for the Radiant System in Place- Penthouse.



Tile installation for Tower Restrooms is in progress.

EGWW Interested Parties Report



Weatherizing/Glazing the Curtain-wall assembly at the roof parapet transition



Curtain-wall installation on the East and North Façade progressed to 4th Floor.

EGWW Interested Parties Report



New site sign for the project has arrived. Will be placed on the Northwest Corner of the Construction Site.

EGWW Interested Parties Report



Rendering from the SW



Current View from SW.

END REPORT