

State	City	Project	Construction Type	Construction Start	Initial Substantial Completion Baseline	Final Substantial Completion Baseline	Actual Substantial Completion	Initial Planned Construction Duration (Years)	Actual Construction Duration (Years)	Initial Construction Award Baseline*	Final Construction Award Baseline*	Actual Construction Obligations at Substantial Completion	Budget Variance To Final Baseline
PR	San Juan	FBI Field Office Consolidation	New Construction	4/19/16	9/30/19	1/10/20	1/16/20	3.45	3.74	\$78,317,000	\$78,317,000	\$82,435,692	5%
VA	Winchester	FBI Central Records Complex	New Construction	5/8/17	5/30/20	5/30/20	1/24/20	3.06	2.71	\$135,095,000	\$139,563,802	\$142,976,873	2%
PA	Pittsburgh	Weis U.S Courthouse SSA Consolidation	Alteration	2/11/19	4/14/20	4/28/20	6/4/20	1.17	1.31	\$5,639,989	\$5,639,989	\$5,922,781	5%
FL	Pensacola	District Courthouse Modernization	Alteration	7/28/17	9/30/19	2/27/20	2/27/20	2.17	2.58	\$23,251,888	\$32,986,001	\$33,408,105	1%
MI	Detroit	Theodore Levin US Courthouse	Alteration	8/20/15	10/4/19	12/31/19	5/22/20	4.12	4.76	\$109,966,433	\$115,181,478	\$123,472,152	7%
OH	Cincinnati	John Weld Peck Federal Building Backfill	Alteration	9/12/17	2/4/19	10/2/19	10/18/19	1.40	2.10	\$27,365,000	\$31,840,671	\$33,521,186	5%
WI	Milwaukee	Federal Building & U.S. Courthouse Facade Restoration	Alteration	9/21/17	11/28/19	11/28/19	11/21/19	2.18	2.17	\$20,146,236	\$20,449,242	\$20,690,043	1%
TX	Austin	JJ Pickle Federal Building R&A	Alteration	3/21/17	10/17/19	10/17/19	12/18/19	2.57	2.74	\$24,942,007	\$24,942,007	\$25,618,803	3%
ND	Pembina	APHIS Building	New Construction	7/19/18	2/28/20	2/28/20	8/31/20	1.61	2.12	\$5,031,467	\$5,031,467	\$4,857,372	-3%
CO	Lakewood	Denver Federal Center Emergency Roof Replacement	Alteration	7/9/18	12/20/19	12/20/19	1/31/20	1.45	1.56	\$5,353,566	\$5,872,951	\$5,872,951	0%
CA	San Diego	San Ysidro U.S. Border Station (Phase 3)	New Construction	3/15/16	2/12/19	12/31/19	11/27/19	2.91	3.70	\$145,933,892	\$175,635,097	\$186,892,282	6%
DC	Washington	Robert Weaver Emergency Granite Repair	Alteration	10/13/17	4/26/19	12/31/19	12/31/19	1.53	2.21	\$4,211,909	\$4,211,909	\$4,658,563	11%
DC	Washington	1800 F Street Elevators	Alteration	7/23/18	9/30/19	4/30/20	7/14/20	1.19	1.98	\$3,754,854	\$3,943,815	\$3,943,815	0%