



U.S. Land Port of Entry Expansion and Modernization

Alexandria Bay, New York | November 2018



New progress

- Completed the western half of Road C. Temporary asphalt ramps are in place for the winter.
- Ongoing exterior wall framing with a focus on office areas. Installing temporary protection for the winter as the facade construction continues.
- All roof decking is nearly complete. Ongoing roofing as weather allows.
- Constructed cast-in-place concrete bents for the western portion of the overhead parking deck.
- Underground utility conduit and structures are in place along county road 191 connecting the east and west sides of interstate 81.



A view looking southeast of the new commercial building construction. (Courtesy of Revette Studio)

Look ahead

- Ongoing exterior wall construction.
- Occurrence of exterior facade testing and inspection this month.
- Ongoing interior mechanical, electrical, and plumbing work.
- Continue Phase Two planning through the winter months.
- Complete concrete slabs on grade.

Project facts

- **Scope:** Facility-wide modernization and expansion
- **Cost:** \$215 million
- **Congressional appropriations:** Phase One funding appropriated in [fiscal year 2016 budget](#). Phase Two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- **Contract:** Awarded in June 2017 to Northland/Cianbro Joint Venture

Advisories

Access to Deringer Road is shifted to the south along the I-81 southbound on ramp.

The weather in this area can be dangerous for drivers. Please drive carefully and pay attention to maintenance vehicles.



A view looking northeast at the overhead parking structure column construction. (Courtesy of Revette Studio)

Project estimated timeline

- **October 2019** - Substantial completion of commercial building
- **November 2019** - Operations to begin in new commercial building and inspection lanes
- **January 2020** - Substantial completion of Phase One
- **August 2022** - Substantial completion of Phase Two
- **September 2022** - Contract completion

For more information

Andrew Woodring, GSA Project Manager

Andrew.Woodring@gsa.gov

315-448-0928

gsa.gov/alexbaylpoe