




U.S. Land Port of Entry Expansion and Modernization

Project Management Division
Alexandria Bay, New York | April 2021



New progress

- Received the certificate of occupancy for the USDA-APHIS building.
- Delivered the final two commercial inspection booths to the project site and set in place.
- Delivered all non-commercial inspection booths to the project site and are set in place.
- Begun construction of the concrete roadways for all Phase 2 inspection lanes.
- Completed installation of all corrugated metal facade panels on the parking deck.
- Fabricated and installed the base section of the prow structural steel.
- Completed light masts installation over the Main Building and Secondary Inspection canopy.
- Begun construction of the impound lot fence.



A view of the Main Building interior courtyard construction. (Photo courtesy of Revette Studio)

Look ahead

- Complete punch list and changes at the USDA-APHIS building.
- Ongoing occupancy planning at the USDA-APHIS building.
- Begin the Art-In-Architecture installation at the Main Building in the month of May.
- Ongoing interior fit out at the Main Building.

Project facts

- **Scope:** Facility-wide modernization and expansion.
- **Cost:** \$215 million
- **Congressional appropriations:** Phase one funding appropriated in [fiscal year 2016 budget](#).
- Phase two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- **Contract:** Awarded in June 2017 to Northland/Cianbro Joint Venture.

Advisories

- Strict policies have been put into place to prevent exposure to COVID-19 at the construction site.
- There will be no access to the site without first checking in with Northland | Cianbro and following their safety procedures.
- Please report any exposures to a member of the project staff promptly so that appropriate measures can be taken.



A view looking west at the end of the overhead parking deck and outbound canopy. (Photo courtesy of Revette Studio)

Project estimated timeline

- **May 2021** - Substantial completion of the USDA APHIS Building
- **September 2021** - Substantial completion of the overhead parking deck.
- **September 2021** - Substantial completion of the new Main Building
- **August 2022** - Substantial completion of Phase Two.
- **September 2022** - Contract completion.

For more information

Andrew Woodring, GSA Project Manager
Andrew.Woodring@gsa.gov
315-448-0928
gsa.gov/alexbaylpoe