




U.S. Land Port of Entry Expansion and Modernization

Project Management Division
Alexandria Bay, New York | July 2021



New progress

- Installed and energized Phase Two site lighting.
- Demolished USDA Barn and temporary office.
- Continuing installation of mechanical, electrical, and plumbing systems within the new Main and Outbound Buildings.
- Delivering and installing Main Building millwork.
- Commenced Phase Two pre-functional testing of building systems.
- Begun Main Building precast architectural concrete panel installation.
- Completed Main Building courtyard raised paver pedestal system and planting.
- Completed fire alarm wire pulls at the overhead parking structure.



A view looking southeast of the Main Building prowl construction. (Photo courtesy of Revette Studio)

Look ahead

- Ongoing pre-primary inspection lane concrete placement.
- Complete concrete paving at the location of the old USDA APHIS barn.
- Commence Wastewater Treatment Plant startup activities.
- Ongoing commissioning of Phase Two building systems.
- Completed the asphalt top course on Travis Road.

Project facts

- **Scope:** Facility-wide modernization and expansion.
- **Cost:** \$215 million
- **Congressional appropriations:** Phase one funding appropriated in [fiscal year 2016 budget](#).
- Phase two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- **Contract:** Awarded in June 2017 to Northland/Cianbro Joint Venture.

Advisories

- Strict policies have been put into place to prevent exposure to COVID-19 at the construction site.
- There will be no access to the site without first checking in with Northland | Cianbro and following their safety procedures.
- Please report any exposures to a member of the project staff promptly so that appropriate measures can be taken.



An overhead view looking south of the Main Building construction. (Photo courtesy of Revette Studio)

Project estimated timeline

- **September 2021** - Substantial completion of the overhead parking deck.
- **September 2021** - Substantial completion of the new Main Building.
- **October 2021** - Occupancy of Main Building.
- **August 2022** - Substantial completion of Phase Two.
- **September 2022** - Contract completion.

For more information

Andrew Woodring, GSA Project Manager

Andrew.Woodring@gsa.gov

315-448-0928

gsa.gov/alexbaylpoe