




U.S. Land Port of Entry Expansion and Modernization

Project Management Division
Alexandria Bay, New York | June 2022



New progress

- Demolished the old Administration Building.
- Decommissioned and demolished existing wastewater treatment plant.
- Ongoing site wide punch list activities.
- Placed asphalt binder course in the pre-inspection area to the north of the new inspection lanes.
- Routed traffic to the final condition for most inspection lanes.
- Ongoing site stabilization activities.
- Declared Outbound Inspection Building substantially complete on May 9, 2022 and is now occupied.
- Underway rainwater piping work at the underside of the parking deck.



A view of the old Administration Building demolition. (Photo courtesy of Revette Studio)

Look ahead


- Ongoing work to finalize the roadway leading to the new inbound inspection lanes.
- Install slip fitter brackets on the high-mast light poles by the end of July.
- Continue work at the parking lot to the north of the commercial inspection area to bring the site to grade.
- All southbound traffic in the final state by the end of July.

Project facts

- **Scope:** Facility-wide modernization and expansion.
- **Cost:** \$215 million
- **Congressional appropriations:** Phase one funding appropriated in [fiscal year 2016 budget](#).
- Phase two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- **Contract:** Awarded in June 2017 to Northland/Cianbro Joint Venture.

Advisories

- Strict policies have been put into place to prevent exposure to COVID-19 at the construction site.
- There will be no access to the site without first checking in with Northland | Cianbro and following their safety procedures.
- Please report any exposures to a member of the project staff promptly so that appropriate measures can be taken.



A view of the new outbound inspection facility. (Photo courtesy of Revette Studios)

Project estimated timeline

- **July 2022** - Substantial completion of the Wastewater Treatment Plant.
- **July 2022** - Ribbon cutting ceremony
- **August 2022** - Substantial completion of Phase Two.
- **September 2022** - Contract completion.

For more information

Andrew Woodring, GSA Project Manager

Andrew.Woodring@gsa.gov

315-448-0928

gsa.gov/alexbaylpoe