

U.S. Land Port of Entry Expansion and Modernization

Alexandria Bay, New York | December 2018



New progress

- Temporary protection is installed at the perimeter of the new commercial building allowing construction to continue on the building interior.
- Roofing is nearing completion.
- Cast-in-place concrete bents are complete at column lines P5 and P6.
- Foundation work has begun for the new Non-Intrusive Inspection building
- Inspection booth foundation work has begun for the first three dual use lanes to the east of the new commercial
- Interior masonry and metal studs are near completion for the office areas.
- Equipment pads have been poured in the emergency generator room.
- Wetlands mitigation site work is complete and the five year monitoring period has commenced.



A view looking northwest at the new commercial building and overhead parking deck structure construction. (Courtesy of Revette Studio)

Look ahead

- The emergency generator is scheduled to be delivered on December 19.
- Roofing is expected to be complete by January.
- Precast concrete double tee fabrication has begun. Installation will begin and continue through the winter months.
- Interior mechanical rough in will be ongoing.

Project facts

- **Scope:** Facility-wide modernization and expansion
- Cost: \$215 million
- **Congressional appropriations:** Phase One funding appropriated in fiscal year 2016 budget. Phase Two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- Contract: Awarded in June 2017 to Northland/Cianbro Joint Venture

Advisories

Access to Deringer Road is shifted to the south along the I-81 southbound on ramp.

The weather in this area can be dangerous for drivers. Please drive carefully and pay attention to construction signage and maintenance vehicles.

Project estimated timeline

- October 2019 Substantial completion
- **November 2019** Operations to begin in new commercial building and inspection lanes
- of Phase One
- of Phase Two

- of commercial building
- **January 2020** Substantial completion
- **August 2022** Substantial completion
- September 2022 Contract completion

For more information

Andrew Woodring, GSA Project Manager Andrew.Woodring@gsa.gov 315-448-0928 gsa.gov/alexbaylpoe



A view looking north inside the new commercial building warehouse. (Courtesy of Revette Studio)