

# U.S. Land Port of Entry Expansion and Modernization

Alexandria Bay, New York | January 2019



### **New progress**

- Completed 95% commercial building roofing.
- Completed structural concrete columns to support the overhead parking structure from the bridge abutment on the west to the east face of the new commercial building.
- Completed foundations and footers for the non-intrusive inspection building.
- Installed rebar for the west wall of the non-intrusive inspection building.
- Delivered the emergency generator and set in place.
- Completed slab-on-grade concrete floors for the new commercial building.
- Delivered and installed dock levelers in the warehouse.
- Constructed inspection booth foundations for the five Phase One dual use lanes.
- Ongoing interior wall partitions throughout the new commercial building.



A view looking northwest at the new commercial building and overhead parking structural columns. (Photo by Andrew Woodring)

#### **Look ahead**

- Complete concrete stair Tower One by the end of the month.
- Form and complete non-intrusive inspection building walls by mid-February.
- Form structural concrete columns on the east side of the commercial building. Complete Phase One columns by mid-March.
- Ongoing interior mechanical, electrical, and plumbing rough in.

### **Project facts**

- **Scope:** Facility-wide modernization and expansion
- Cost: \$215 million
- Congressional appropriations:
   Phase One funding appropriated in fiscal year 2016 budget. Phase Two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- Contract: Awarded in June 2017 to Northland/Cianbro Joint Venture

#### **Advisories**

Access to Deringer Road is shifted to the south along the I-81 southbound on ramp.

The weather in this area can be dangerous for drivers. Please drive carefully and pay attention to construction signage and maintenance vehicles.

## **Project estimated timeline**

- October 2019 Substantial completion of commercial building
- November 2019 Operations to begin in new commercial building and inspection lanes
- January 2020 Substantial completion of Phase One
- August 2022 Substantial completion of Phase Two
- September 2022 Contract completion

## **For more information**

Andrew Woodring, GSA Project Manager

Andrew.Woodring@gsa.gov 315-448-0928 gsa.gov/alexbaylpoe



A view looking southeast at the construction site. (Photo by Andrew Woodring)