




U.S. Land Port of Entry Expansion and Modernization

Project Management Division
Alexandria Bay, New York | October 2020



New progress

- Completed operational transition for CBP and FDA to the new Commercial Building.
- Held ribbon cutting ceremony, October 22 to celebrate the substantial completion of Phase One.
- Completed construction of all overhead parking deck structural columns.
- Placed all precast concrete decking.
- Opened overhead parking deck and is in use.
- Demolished the old Broker's Building and temporary warehouse.
- Structural are in place for the future northbound variable message signage is complete.



An aerial view of the project site. (Photo courtesy of Revette Studio)

Look ahead

- Install final overhead parking structural steel columns and beams next month.
- Ongoing main building enclosure and complete by the end of the year.
- Ongoing site work to bring the area to the north of the new Commercial Building.
- Begin installation of cattle fencing and gates in the USDA APHIS Building.

Project facts

- **Scope:** Facility-wide modernization and expansion.
- **Cost:** \$215 million
- **Congressional appropriations:** Phase one funding appropriated in [fiscal year 2016 budget](#).
- Phase two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- **Contract:** Awarded in June 2017 to Northland/Cianbro Joint Venture.

Advisories

- Strict policies have been put into place to prevent exposure to COVID-19 at the construction site.
- There will be no access to the site without first checking in with Northland | Cianbro and following their safety procedures.
- Please report any exposures to a member of the project staff promptly so that appropriate measures can be taken.



A view of the construction of the new USDA Building and treatment plant. (Photo courtesy of Revette Studio)

Project estimated timeline

- **December 2020** - Substantial completion of the USDA APHIS Building
- **June 2021** - Substantial completion of the overhead parking deck.
- **August 2021** - Substantial completion of the new Main Building
- **August 2022** - Substantial completion of Phase Two.
- **September 2022** - Contract completion.

For more information

Andrew Woodring, GSA Project Manager
Andrew.Woodring@gsa.gov
315-448-0928
gsa.gov/alexbaylpoe