




U.S. Land Port of Entry Expansion and Modernization

Project Management Division
Alexandria Bay, New York | September 2022



New progress

- Held a ribbon cutting ceremony on July 19 to celebrate completion of all buildings and successful operational transition to the new facility.
- Changed and re-aimed high mast light pole brackets.
- Completed pre-primary asphalt work and paint striping.
- Removing construction trailers and the site is being re-graded and restored.
- Placing final site rock landscaping.
- Addressing construction punch list activities sitewide.



A view looking north at the nearly complete LPOE. (Photo courtesy of Revette Studio)

Look ahead

- Complete final concrete paving.
- Complete screen wall structural steel and security fencing.
- Complete re-grading and restoration of the Thousand Islands Bridge Authority property along Deringer Drive by September 9.
- Complete all base contract construction activity by September 30.

Project facts

- **Scope:** Facility-wide modernization and expansion.
- **Cost:** \$215 million
- **Congressional appropriations:** Phase one funding appropriated in [fiscal year 2016 budget](#).
- Phase two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- **Contract:** Awarded in June 2017 to Northland/Cianbro Joint Venture.

Advisories

- This will be the final monthly stakeholder update for this project.
- Further inquiries may be sent to Andrew Woodring.



A view looking south at the nearly complete LPOE. (Photo courtesy of Revette Studios)

Project estimated timeline

- **September 2022** - Contract completion.
- Change order and warranty will continue beyond September 2022.

For more information

Andrew Woodring, GSA Project Manager

Andrew.Woodring@gsa.gov

315-448-0928

gsa.gov/alexbaylpoe