



**Exhibit 2.2: Site Selection Process Schedule**

Task Name	Duration	Month 1	Month 2	Month 3	Month 4	Month 5	Month 6	Month 7	Month 8	Month 9
<b>Step 1: Confirm Readiness</b>	2 weeks									
Review Feasibility Study and other documents	1 week									
Confirm status of project approvals and funding	1 week									
<b>Step 2: Develop the Work Plan</b>	2 weeks									
Select Site Investigation Team	2 weeks									
Develop Work Plan	2 weeks									
Review and revise general, technical, and financial site criteria	2 weeks									
Develop Communications Plan	2 weeks									
<b>Step 3: Conduct Search for Sites</b>	9 weeks									
Commence discussions with customer agency and community	4 weeks									
Finalize evaluation factors	1 week									
<i>Commence NEPA, ESA, NHPA, and other special studies</i>	4 weeks									
Advertise for sites	5 weeks									
Conduct site tours and site searches	2 weeks									
Compile offers	1 week									
<b>Step 4: Evaluate Long List</b>	3 weeks									
Continue nepa, eSa, nhpa studies	3 weeks									
Evaluate long list	1 week									
Select short list of sites	1 week									
Communicate short list to stakeholders	1 week									
Notify offerors	1 week									
<b>Step 5: Evaluate Short List/Recommend Site(s)</b>	25 weeks									
Conduct detailed site evaluation	17 weeks									
<i>Draft nepa, nhpa reports for preferred site and other short-listed sites</i>	8 weeks									
<i>Site evaluation—esa Phase I</i>	5 weeks									
<i>Site evaluation—esa Phase II</i>	8 weeks									
<i>Evaluate sites—prepare technical</i>	2 weeks									

<i>rankings</i>										
Communicate/review recommendations	1 week									
Prepare final Site Investigation Report	4 weeks									
Recommend preferred site(s)	1 week									